

COMPLETION REPORT

1. Name of Work : CONSTRUCTION OF CULVERTS RAVINDRANAGARA 1ST MAIN IN SSD IN WARD NO.13.

2. Sanctioned Estimate No. & Dt : 77/10-11 D: 26-11-2010

3. Head of Account which is Chargeable :

4. Work Order No. & Dt

WO/179/11-12, Dt: 26/3/2014
THE TECHNICAL MANAGER, KRIDL (WEST)

5. Name of Contractor :

6a. Time stipulated for completion of work :

90 days

b. Delay in execution of work :

--

7. Measurement recorded in :

M.B. No. 1805/13-14

8. Check measurement of the Asst.

M.B. No. 1805/13-14

Page No. 180409-412/2

Asst. Exe. Eng. / Exe. Eng :

Page No. 180409-412/2

9. Name of the Office / Official

Asst. (SSD)

incharge of the work :

10. a) Asst. Engineer

G. Nagabhushan

b) Asst. Exe. Engineer

S.M. Ramachandramurthy

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
9.90,000 = ∞	~~9,80,180 = ∞~~ 1078192 = ∞	28192 = ∞	—

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER


ASST. EXECUTIVE ENGINEER

SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಎಸ್.ಎಂ. ರತ್ನ, ಕವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

ACCOUNTS SUPTD. ()


ACCOUNTS SUPTD.